

Monthly Projects Update - April 2023

Moonta Road, Moonta Stormwater Upgrade

- Council's contractor – MA Skinner – commenced work in February 2023 on the stormwater upgrade through the Moonta Road open swale drain.
- This project will improve stormwater drainage in the area and will become the main stormwater drainage for the surrounding areas.
- Culvert installation under Coast Road and Carlisle Street are now completed.
- Contractor is currently breaking a significant amount of rock through the swale which adds a time delay along with additional costs.
- Fencing, bridge and vegetation is being removed as part of the upgrade, this will be reinstated at a later stage.



PLEC Stage 2 – Undergrounding of power lines

- Council and contractor working with SA Power Networks to underground power. Stage 2 is from Tossell Street down to the end of Bay Road, Moonta Bay.
- This includes an upgrade to the Transformer that feeds into the Moonta Bay Caravan Park.
- Conduits have been installed under Bay Road prior to road stabilisation so Bay Road won't be dug up.
- Expected time of Stage 2 completion June/July 2023.



Monthly Projects Update - April 2023

Hedonbar Brewery

- Hedonbar has had all major works completed, waiting on some boundary line fencing around the fire hydrant booster cabinet.
- Pressure and flow testing has been completed by the CFS.
- Certificate of Occupancy was awarded and Hedonbar opened for business 25th March 2023.



Polgreen Park – Public Toilet Upgrade

- Site works have begun on the new toilet facility, foundation preparation work is complete.
- Footing trenches are excavated and the underfloor plumbing is installed.
- Existing toilet will be removed once the new one is commissioned.



Monthly Projects Update - April 2023

Queen Square, Moonta – Accessible Paths

- Exposed concrete paths throughout the park are complete.
- Heritage cobblestone pavers were used to border the path to give some contrast.
- New bin receptacles and seating are on order, once installed, this will finalise the upgrade.



Wallaroo to Moonta Shared Path

- The path is open with the only outstanding items left is the sealing of the section that runs within the National Trust area and interpretive signage.
- Seating has been added to the shelters.



Kadina Lagoons

- Lagoon 1A construction works completed, with the embankments being shaped and liner anchor trench dug.
- Liner is in transit and is due for installation early April.
- Soil compaction and earthworks have received engineering sign off.

Monthly Projects Update - April 2023



Unsealed Roads 5 Year Re-sheet Program

- Contractor has completed a further 1.6km along Thomas Plains Road from Laver Road to Copper Hill Road.
- 1.1km sub-base formed from Copper Hill Road to Pine Forrest ready for 200mm rubble.
- Coper Coast Council construction crew are working ahead clearing as required in sections.



Moonta Bay Revetment Wall & Beach Access

- Works on the revetment wall have begun again and are progressing well
- Copper Coast staff have been on site adding rock armour, geophabric material and large toe rocks to project to foreshore
- The access ramp is currently under tender, closing end of March.



Monthly Projects Update - April 2023

Unsealed Roads

Kadina/Tickera Road, Blackoak Road, Beare Road, Pine Forrest Road, Larwood Road, Leavre Road, Wintinerta road Willamulka Road, Old Well Road, Thrington Road, Thomas Plain Road, Haynes Road, West Ella Road, Paskeville Road, New Holland Road, Kuchel Road, Stoney Ridge Road, Pontifex Road, Harrop Road, Bowey Road, Drewett Road, Bussenschutt Road, McKay Road, Reid Road, Green Plains Road, Rodda Road, Stenning Road, Retallick Road, Rossiters Road, Tank Road, Chapman Road, Appleton Road, Copper Hill Road.

Infrastructure Records Management

Records are a combination of Customer Service Requests (CSRs), emails, letters and works (Before You Dig requests, Applications to undertake works on Council Land and Land Access and Activity Notices etc.).

For the month of February 2023, the Infrastructure Department received 456 records:

