

## Monthly Projects Update – November 2020

### Frances Terrace

- Lighting excavation/conduit layout works complete in stage 1, 2, 3, 4
- Excavation, preparation and reinstatement of kerbing complete in stage 1, 2, 3. Underway in stage 4
- Stormwater installation works complete in stage 2, 3, 4.
- Pavement preparation works underway in stage 1, 2. Set to be complete for all stages on 16<sup>th</sup> November.
- Foamed bitumen stabilization and asphaltting set to commence 16<sup>th</sup> November to early December 2020.
- Limestone sheet rock hindrances during excavation, resolution to SA water mains/ Underground stormwater proximity concerns led to project schedule set to be complete over Christmas period. To hinder finalisation over Christmas, stage 5 is postponed until after the holiday season February next year.



### Wallaroo Dog Park

- Wallaroo Dog Park is taking shape with fence posts installation and fencing complete
- Concrete pads for air lock entry/ exit complete
- Asphalt footpath works set to commence early November
- Dog agility and exercise equipment currently in fabrication.



## Monthly Projects Update – November 2020

### Moonta Town Hall

- Ceiling works complete, including painting and reinstatement of electrical items and stage curtain valance.
- Internal scaffold removed and building extents cleaned.
- Remainder of painting works underway as is the redesign of the stage front façade.
- Project on schedule and budget, completion date end of November.

### David Street

- Proof rolling of sub-grade and sub-base completed and passed, compaction tests taken to confirm.
- Base fill and swale drain construction nearing completion



### Kadina Cemetery Walls

- Contractor have used an alternate method of paint stripper and a pressure jetting machine to remove the unwanted paint from the walls at the gates entrance.
- Progress has been hampered due to recent rain events, however, the inside of the south eastern wall is now complete.
- Focus is now the outside of the south eastern wall, where after completing this the contractor is to move to the Moonta Cemetery.



## Monthly Projects Update – November 2020

### Illuminart

- The main structure has been constructed and painting of the inside is underway.
- The projector stand is fabricated and ready to install.
- Electrical contractors have completed the first fix including excavation and connection to the mains supply.



### Wallaroo Town Hall - Upgrade

- Underfloor drains and concrete slab has been poured for the accessible toilets
- Temporary ramps and toilets have been put in place for the few events that are scheduled
- Works are to begin on the enclosing of the external porch area in front of the toilets that will form a continuation of the inside foyer to allow access from the inside the building.



### Unsealed Roads

Stenning Road, Daddow Road, Paskeville Road, Copperhill Road, Schilling Road, Rodda Road, Koch Road, Bussenschutt Road, Roslyn Road, Brittain Road, Fairfield Road, Haselgrove Road, Helston Road, Martin Terrace, Blackney Road, Laver Road, Creswell Terrace, Matta Road, Young Street, Haynes Road, Smith Avenue, Waringa Road, Abbott Road, Rodda Road, Manuel Road, Racecourse Road.